

DET NORSKE VERITAS AS

INSPECTION REPORT

Report no.: PIMIN812/11/009678/670

Item[s] inspected:			
Compression Tube fittings -Male Connectors & Union Size: 1/4", 3/8", 1/2".			
Manufacturer M/s Comfit & Valves Pvt. Limited			Manufacturer's order no.
M/s Commit & valves i			
SPECIFICATIONS/ STANDARDS			
DG 4260 D 4 - 1004		Any additional requirement	S
BS 4368 : PART 4 :	1984		
		- NIL -	
DRAWINGS			
Drawing no.: - NIL -		Date approved : - NIL -	
INSPECTION/ TEST RESULTS			
Inspection and test as indicated were carried out:			
Note: A = acceptance -= not applicable			
A Hydrostatic Proof Pressure Test			
A Hydraulic Impulse & Vibration Test **			
** Note: Pote of Pice	of Impulse were not measured		*
** Note: Rate of Rise of Impulse were not measured.			
Data/ inspection and test results attached are shown overleaf.			
1. As Per DNV Annexure – I Attached to this Report. (Total 04 Pages)			
2. DNV Endorsed	M/s COMFIT'S Test Reports. (Total 08 P	ages)	
	No <u>DNV Order Completion</u> Yes	date:2011.04.11 Continued on	separate attachment:
Marking:	The item[s] were inspected and tested	in the condition and are found	d to be in accordance with the abov
specification/ standard.			
- NIL -	Job No : PP009678		1121001
	JOB NO : PP009678	a strate a	(6/1) 14 -1
		of Carried Tr.	2011-0h-11
	Ahmedabad 2011.04	- * 2864 *	Kamal Shah
		(Surveyor's sign / stamp
	Place Date		Surveyor's sign / stamp
DNV's maximum cumulative liability shall be limited to an amount equal to ten times the remuneration paid to DNV by the customer under this contract or USD 300,000 whichever is the lesser.			